Site Order Book

Name of work : Providing Drinking water through drilling new borewells & water pipe line in ward No : 08 Kodigehalli.

Job code : 008 - 18 - 000027

13/12/2018 :- Investigation of site for sinking Borewell for supplying dinking water.

25/12/2018 :- Sinking borewell of 165 mm dia clear using super fast hydraulic rig.

26/12/2018 :- Sinking borewell of 165mm dia clear using super fast hydraulic rig.

07/01/2019 :- Supply of 175 mm nominal bore medium black ERW casing pipe of 5mm thick.

10/01/2019 :- Providing 250 mm dia PVC pipe BWSSB.

12/01/2019 :- Providing 175 mm dia ms casing cap.

16/01/2019 :- Providing MS casing pipe collars.

29/01/2019 :- Supply of and delivery of equipments at site ~~beeeeb~~ for bore well.

20/03/2019 :- Providing & fixing to wall, ceiling & floor galvanised / mild steel tube.

AEE

Provide

01/03/2019 :- Providing & fixing mild steel tube.

02/04/2019 :- Supplying & drawing 3 core flat PVC sheath submersible pump cable.

03/04/2019 :- Supplying & drawing pump cable.

15/04/2019 :- Supplying & flush polished wood board without front flount plank.

17/04/2019 :- Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated sheathed.

20/05/2019 :- Digging & trenching of 0.6 m deep x 0.5m wide refilling the trench.

21/05/2019 :- Digging & trenching of 0.6m deep & 0.5m wide refilling the trench.

28/05/2019 :- Supplying & fixing of class A GI pipe of wall thickness not less than 3.25mm.

03/06/2019 :- Supplying & fixing LT cast iron pot head suitable for 1.1 KV class UG cable.

19/08/2019 :- Supplying, fixing, wiring, earth electrode for grounding conduits.

20/08/2019 :- Supplying & fixing of Porcelain fuse channel.

21/08/2019 :- Supplying & fixing of heavy duty glands for UG cable. 24

Examined by AAE

Signed by AE

28|08|2019 :- Supplying & fixing miniature circuit breakers/ isolators on existing MCB.

28|08|2019 :- Fabrication supplying & mounting MS box of 16 SWG

29|08|2019 :- Mounting MS box of 16 SWG.

30|08|2019 :- Supplying & mounting MS box of 16 SWG.

04|11|2019 :- Providing & fixing in position 50mm nominal bore gun metal non-return valve horizontal type.

24|02|2020 :- Providing NP|CP waste unions conforming to IS specificati

15|06|2020 :- Supplying & delivery of best indigenous make combined energy meter cum control to the site.

10|08|2020 :- Earth work excavation for foundation of building, culvert, water supply.

11|08|2020 :- Earth-work excavation in in progress.

17|08|2020 :- Installation of work PVC pipes at the site.

18|08|2020 :- Installation of PVC pipes.

19|08|2020 :- Installation of PVC pipes.

24|08|2020 :- Filling the excavated earth.

AE

20|11|2020 :- Earthwork excavation by manual means.

21|11|2020 :- Earthwork excavation by manual means.

ASE

28/11/2020 :- Providing & laying PCC of mix 1:3:6 with OPC cement.

30/11/2020 :- Laying RCC for side drains using M20 nominal mix concrete.

30/11/2020 :- Providing steel of Fe500 for the RCC work.

13/09/2021 :- Fixing the pre cast slab cover of 100 mm thick for drains.

14/09/2021 :- Fixing the pre cast slab cover of 100mm thick for drains.

17/09/2021 :- Providing granite slab of roughly dressed & fixed in cement mortar of 1:6.

18/09/2021 :- Providing granite slabs.

20/09/2021 :- Providing one line dressing to granite stone slab.

28/09/2021 :- Providing & fixing pre cast solid concrete kerb made out of CC of 1:2:4.

29/09/2021 :- Providing & fixing pre cast solid concrete kerbs.

30/09/2021 :- Painting 2 coats after filling the surface with synthetic enamel paint.

Recd

AE